$\sim (D)$
Anta
URALLA SHIPE COUNCIL

BUNDARRA SEWERAGE

CONCEPT, DESIGN AND CONSTRUCTION

	CONCEPT, DESIGN AND CONSTRUCTION	GOVERNMENT
Project Report		January 2018
Scope of Work	The project consists of the provision of a reticulated sewerage system to a previously un-sewered village	
Project Program	Project Start Date : 14/2/2017 Target Completion Date : 30/6/2019 Forecast Completion Date : 25/11/2019	

PROGRAM MILESTONES

Project Initiation: 100% Design and Approvals: 35%

Overall Project % Complete: 27%

PROGRESS

The following key activities were undertaken during January 2018:

• Finalisation of Options Study Report continuing

The following key activities are anticipated during February 2018:

- Complete Final Options Study Report
- o Determine preferred option
- o Commence initial land acquisition processes
- o Continue consultation with agencies

BUDGET (excl. GST)

Project Value: \$5,447,000 RestartNSW Grant Value: \$3,675,000 Co-contribution Value: \$1,772,000 Total Project Expenditure to Date: \$95,666 RestartNSW Total Exp: \$64,100 Co-contribution Total Exp: \$31,566 Contingency Spent: \$0 Contingency Remaining: \$710,000

WHS / ENVIRONMENTAL

o Nil issues this period



Proudly funded by the NSW Government in association with Uralla Shire Council

Showground near potential pump station site



Gwydir River bridge

KEY ISSUES

- Determine appropriate and affordable allowances for population growth and servicing of vacant blocks
- Obtain community support for project
- o Discussions with Essential Energy, EPA, RMS
- o Early confirmation of project estimate
- Determine preferred option from Options phase. Acquisition of STP site can then commence.



PWA Project Manager:

Steve Hansen Tel: 02 67 684 230 0427 200 609